EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains Comp Nemmeshwara Temple & Nachikethana Pooja Sthana) at Nemmeshwara Layout in ward No:08, Kodigehalli.
2	Amount of Work Portion	₹45860:00
3	Estimated Cost	12.00 Lakhs
4	Name of contractor	K.V. Subba Reddy
5	Agreement No.	331/25-02-15
6	No. and date under which work order issued	331/25-02-15
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	80%
12	Work carried out during 1st extension	20%
13	Work carried out during 2nd extension	—
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Work is in progress. EOT may kindly be approved.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division
Byatarayanapura Division
Yelahanka Zone
Bruhat Bangalore Mahanagara Palike
BANGALORE - 560064

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

Chief Engineer
Yelahanka Zone, Bangalore-92

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 92